

ID	Task Name	Duration	Start	Finish	July	August	September	October
1	Beacon Church Remodel	83 days	Thu 6/20/19	Mon 10/14/19				
2	Joists/Plywood/Framing/Trusses	20 days	Thu 7/18/19	Wed 8/14/19				
3	Roof Sheeting/Fascia Paint/Inspectio	3 days	Thu 8/15/19	Mon 8/19/19				
4	Dry In/Roofing	3 days	Tue 8/20/19	Thu 8/22/19				
5	Doors/Windows/Wrap	2 days	Fri 8/23/19	Mon 8/26/19				
6	Mechanical/Plumbing and Electrical Rough In/Inspection	5 days	Mon 8/26/19	Fri 8/30/19				
7	Insulation/Inspection	2 days	Mon 9/2/19	Tue 9/3/19				
8	Siding and exterior trim	5 days	Tue 8/27/19	Mon 9/2/19				
9	Drywall/Inspection	5 days	Wed 9/4/19	Tue 9/10/19				
10	Exterior Paint	5 days	Mon 9/9/19	Fri 9/13/19				
11	Tape/Texture	5 days	Wed 9/11/19	Tue 9/17/19				
12	Case Work Install	3 days	Wed 9/18/19	Fri 9/20/19				
13	Doors/Hardware/Trim	5 days	Wed 9/18/19	Tue 9/24/19				
14	MP&E Finishes	3 days	Wed 9/25/19	Fri 9/27/19				
15	Flooring	5 days	Tue 10/1/19	Mon 10/7/19				
16								
17								
18								
19								
20								
21								
22								
23								
24								
25								
26								
27								
28								

