

ID	Task Name	Duration	Start	Finish	Gantt Chart															
					May '19	Jun '19	Jul '19	Aug '19												
					5	12	19	26	2	9	16	23	30	7	14	21	28	4	11	18
1	Beacon Church Remodel	75 days	Mon 5/6/19	Fri 8/16/19																
2	Back Flow Preventer/Front Door floo	3 days	Mon 5/6/19	Wed 5/8/19																
3	Mobilization/Make Safe/Move Electrical Panel	3 days	Mon 5/13/19	Wed 5/15/19																
4	Demolition	5 days	Thu 5/16/19	Wed 5/22/19																
5	Asphalt Demolition/Dig Footings	5 days	Wed 5/22/19	Tue 5/28/19																
6	Rebar/Inspection	2 days	Wed 5/29/19	Thu 5/30/19																
7	Pour Footings/Piers	1 day	Fri 5/31/19	Fri 5/31/19																
8	Masonry Stems/Inspection/Grout	3 days	Mon 6/3/19	Wed 6/5/19																
9	Joists/Plywood/Framing/Trusses	20 days	Thu 6/6/19	Wed 7/3/19																
10	Roof Sheeting/Fascia Paint/Inspectio	3 days	Mon 7/8/19	Wed 7/10/19																
11	Dry In/Roofing	3 days	Thu 7/11/19	Mon 7/15/19																
12	Doors/Windows/Wrap	2 days	Thu 7/11/19	Fri 7/12/19																
13	Mechanical/Plumbing and Electrical Rough In/Inspection	5 days	Mon 7/15/19	Fri 7/19/19																
14	Insulation/Inspection	2 days	Mon 7/22/19	Tue 7/23/19																
15	Siding and exterior trim	5 days	Mon 7/15/19	Fri 7/19/19																
16	Drywall/Inspection	6 days	Wed 7/24/19	Wed 7/31/19																
17	Exterior Paint	5 days	Mon 7/22/19	Fri 7/26/19																
18	Tape/Texture	4 days	Thu 8/1/19	Tue 8/6/19																
19	Case Work Install	2 days	Wed 8/7/19	Thu 8/8/19																
20	Doors/Hardware/Trim	3 days	Wed 8/7/19	Fri 8/9/19																
21	MP&E Finishes	3 days	Wed 8/7/19	Fri 8/9/19																
22	Flooring	5 days	Mon 8/12/19	Fri 8/16/19																
23																				
24																				

ID	Task Name	Duration	Start	Finish																
					May '19	Jun '19				Jul '19				Aug '19						
					5	12	19	26	2	9	16	23	30	7	14	21	28	4	11	18
25																				
26																				
27																				
28																				
29																				
30																				
31																				
32																				
33																				
34																				
35																				