

ID	Task Name	Duration	Start	Finish	
1	Beacon Church Remodel	78 days	Mon 6/17/19	Wed 10/2/19	
2	Grading	2 days	Thu 6/13/19	Fri 6/14/19	
3	Dig Footings	5 days	Mon 6/17/19	Fri 6/21/19	
4	Rebar/Inspection	2 days	Mon 6/24/19	Tue 6/25/19	
5	Pour Footings/Piers	3 days	Wed 6/26/19	Fri 6/28/19	
6	Masonry Stems/Inspection/Grout	5 days	Mon 7/1/19	Fri 7/5/19	
7	Joists/Plywood/Framing/Trusses	20 days	Mon 7/8/19	Fri 8/2/19	
8	Roof Sheeting/Fascia Paint/Inspectio	3 days	Mon 8/5/19	Wed 8/7/19	
9	Dry In/Roofing	3 days	Thu 8/8/19	Mon 8/12/19	
10	Doors/Windows/Wrap	2 days	Tue 8/13/19	Wed 8/14/19	
11	Mechanical/Plumbing and Electrical Rough In/Inspection	5 days	Thu 8/15/19	Wed 8/21/19	
12	Insulation/Inspection	2 days	Thu 8/22/19	Fri 8/23/19	
13	Siding and exterior trim	5 days	Mon 8/26/19	Fri 8/30/19	
14	Drywall/Inspection	5 days	Mon 9/2/19	Fri 9/6/19	
15	Exterior Paint	5 days	Mon 9/9/19	Fri 9/13/19	
16	Tape/Texture	5 days	Mon 9/9/19	Fri 9/13/19	
17	Case Work Install	5 days	Mon 9/16/19	Fri 9/20/19	
18	Doors/Hardware/Trim	5 days	Mon 9/16/19	Fri 9/20/19	
19	MP&E Finishes	3 days	Mon 9/23/19	Wed 9/25/19	
20	Flooring	5 days	Thu 9/26/19	Wed 10/2/19	
21					
22					
23					
24					
25					

ID	Task Name	Duration	Start	Finish					
					June	July	August	September	October
26									
27									
28									
29									
30									
31									
32									
33									