

06/05/2019

# Beacon Remodel

Loven Contracting

ID	Task Name	Duration	Start	Finish	June	July	August	September	October
1	<b>Beacon Church Remodel</b>	<b>83 days</b>	<b>Thu 6/20/19</b>	<b>Mon 10/14/19</b>					
2	Grading	2 days	Thu 6/20/19	Fri 6/21/19					
3	Dig Footings	5 days	Mon 6/24/19	Fri 6/28/19					
4	Rebar/Inspection	2 days	Mon 7/1/19	Tue 7/2/19					
5	Pour Footings/Piers	3 days	Mon 7/8/19	Wed 7/10/19					
6	Masonry Stems/Inspection/Grout	5 days	Thu 7/11/19	Wed 7/17/19					
7	Joists/Plywood/Framing/Trusses	20 days	Thu 7/18/19	Wed 8/14/19					
8	Roof Sheeting/Fascia Paint/Inspection	3 days	Thu 8/15/19	Mon 8/19/19					
9	Dry In/Roofing	3 days	Tue 8/20/19	Thu 8/22/19					
10	Doors/Windows/Wrap	2 days	Fri 8/23/19	Mon 8/26/19					
11	Mechanical/Plumbing and Electrical Rough In/Inspection	5 days	Mon 8/26/19	Fri 8/30/19					
12	Insulation/Inspection	2 days	Mon 9/2/19	Tue 9/3/19					
13	Siding and exterior trim	5 days	Tue 8/27/19	Mon 9/2/19					
14	Drywall/Inspection	5 days	Wed 9/4/19	Tue 9/10/19					
15	Exterior Paint	5 days	Mon 9/9/19	Fri 9/13/19					
16	Tape/Texture	5 days	Wed 9/11/19	Tue 9/17/19					
17	Case Work Install	3 days	Wed 9/18/19	Fri 9/20/19					
18	Doors/Hardware/Trim	5 days	Wed 9/18/19	Tue 9/24/19					
19	MP&E Finishes	3 days	Wed 9/25/19	Fri 9/27/19					
20	Flooring	5 days	Tue 10/1/19	Mon 10/7/19					
21									
22									
23									
24									
25									
26									
27									
28									
29									

